


BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENSION OF TIME PROPOSAL

1	Name of work	Package No. 01 (Package Consists of 18 Works)
2	Amount of Work Portion	Rs.9,80,16,437.50
3	Estimated Cost	Rs.1000.00 Lac
4	Name of Contractor	D. Narahari, Benaka Developers & Projects Pvt Ltd
5	Agreement No.	135/2017-18
6	No and Date under which work order issued	BBMP/EE/BTP/WO/135/17-18 DATE: 27-03-2018
7	Time limit originally fixed for completion	12 Months
8	Date of application by the contractor for granting extension of time	25-03-2019
9	Date of receipt of application in the sub division office	25-03-2019
10	Extension granted if any	-
	I)	-
	II)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	Rs. 4,00,71,709.00
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	11 Months
15	Date of recommending time limit applied for	25-03-2019
16	Whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	60%
18	Probable time required for completion of remaining work	11 Months i.e., from 27-03-2019 to 27/02/2020
19	Cost of work charged establishment charged on the work after the expiry of original period	-
20	Whether notice as per clause of contract has been issued	Yes Issued
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Works pending. 11 Months i.e., from 27-03-2019 to 27/02/2020 Without Penalty
22	Remarks of the EE and the daily rate of penalty proposed	As proposed above


Assistant Engineer


Assistant Executive Engineer
Kodigehalli Sub Division


Executive Engineer
Byatarayanapura Division


Chief Engineer
Yelahanka Zone